

Meeting #64

D.A. Sullivan & Sons, Inc. 0 Project: 19-017 - Westhampton Safety Complex 48 Stage Rd. Westhampton, Massachusetts 01027

82-84 North Street
Northampton, Massachusetts 0106
Phone: (413) 584-0310
Fax: (413) 585-5710

Building Committee Meeting Minutes					
MEETING DATE: 11/15/2023		MEETING TIME:	6:00 PM -	7:00 PM Eastern Time	(US & Canada)
MEETING LOCATION: Westhampton Town Hall					
OVERVIEW: See Town's website for call-in / login information.					
NOTES: Also in attendance: Scott Johndrow					
ATTACHMENTS:					
ATTENDEES:					
Attended		Attended			
Mike Diggins (D.A. Sullivan & Sons, Inc.)		Mark Sullivan	(D.A. Sulliva	in & Sons, Inc.)	
Chris Luchetti (DiGiorgio Associates, Inc.)		Amit Shah (D	iGiorgio Asso	ociates, Inc.)	
David Kelley (Meridian Associates)		☑ David Antosz	(Town of We	sthampton)	
Chris Brooks (Town of Westhampton)		Phil Dowling	(Town of Wes	thampton)	
☐ Doug Finn (Town of Westhampton)		Floyd Fisher	(Town of Wes	sthampton)	
Stephen Holt (Town of Westhampton)		Art Pichette (Town of West	hampton)	
Laurie Sanders (Town of Westhampton)		David White ((Town of Wes	thampton)	
☑ Stephan Wurmbrand (Town of Westhampton)		✓ John Zimmer	man (Town o	f Westhampton)	
☐ Todd Alexander (Town of Westhampton / Build	ling Inspe)		,	,	
	9				
Meeting Schedule					
No Title	Responsible			Due Date	Status
1.1 Next Meeting					Open
Official Documented Meeting Minutes TBD	:				
Previous Meeting Minutes: 08/02/2023: TBD 05/03/2023: TBD					

Meet	ting Minutes			
No	Title	Responsible	Due Date	Status

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting. Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.



2.1 Approval of Minutes Open

Previous Meeting Minutes:

08/02/2023: Meeting Minutes #61 & #62 were approved **05/03/2023:** No Meeting Minutes were approved

Invo	pices			
No	Title	Responsible	Due Date	Status
3.1	Review of Invoices			Open

Previous Meeting Minutes:

08/02/2023: No invoices were approved. **05/03/2023:** No Invoices were reviewed

Gen	General Business					
No	Title	Responsible	Due Date	Status		
4.1	Finance	Phil Dowling (Town of Westhampton)		Open		
	Official Documented Meeting Minutes: There is still \$34,675 left in the Project Bu	dget. \$10K is still being withheld in retainage.				
	Previous Meeting Minutes: 08/02/2023: (None) 05/03/2023: (None)					
4.2	Snow Guards			Open		
	Previous Meeting Minutes: 08/02/2023: (None)					

08/02/2023: (None) **05/03/2023:** (None)

4.3 Radio System Open

Official Documented Meeting Minutes:

Total cost of system will be \sim \$31K (of which \$12K has already been paid).

Previous Meeting Minutes:

08/02/2023: On-going - antenna mast has been installed.

05/03/2023: (None)

4.4 Security System Open

Description:

Screens were installed at the Police Office

Doug reviewed overall security system. Motion approved to move forward with work at a NTE limit of \$6K

Official Documented Meeting Minutes:

Camera installation is still on-going.

Previous Meeting Minutes:

08/02/2023: Screens were installed at the Police Office

Doug reviewed overall security system. Motion approved to move forward with work at a NTE limit of \$6K

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.



4.5 Open Items Open

Official Documented Meeting Minutes:

- Ceiling hatch installed at Apparatus Bay
- Septic system: 1 float changed, but middle float now not working
- Roof leaks: 3 of the 5 areas have been addressed. 2 leaks remain
- Manhole above tight tanks still taking-on water

Previous Meeting Minutes:

08/02/2023: - There are still several items that need to be addressed:

- Escutcheons have dropped at ceiling level
- Air-drop is leaking
- Tight tank is still filling-up when it rains (area above tight tank)
- 2 more roof leaks discovered
- Septic system pump turns on when needed, but then stays on

05/03/2023: Chief White noted that their is an air leak at one of the retractable hoses (front end / east bay), and that there is still an active leak at the roof cricket.

Both items are punchlist items that need to be addressed by WJM.

Steve will compile a full list of open items and will forward to Mark for coordination.

Cha	Change Orders / PCOs					
No	Title	Responsible	Due Date	Status		
5.1	Open COs / PCOs	Mark Sullivan (D.A. Sullivan & Sons, Inc.)		Open		

Official Documented Meeting Minutes:

Phil noted that KP Law has already given their opinion with respect to WJM's claim for additional GCs - and has rejected that claim. Phil to forward final ruling.

Previous Meeting Minutes:

08/02/2023: Discussed, again the Open PCO for Additional General Conditions. It was agreed that no further discussion would be had until all outstanding issues had been addressed (roof leaks, tight tanks, pump @ septic system).

KP Law responded that they needed more information before rendering a legal opinion. On-going

05/03/2023: Discussed at length the proposal from WJM re Additional General Conditions.

It was agreed that Steve an Phil would work on a cover letter and will forward everything to KP Law for their opinion, before taking any action.

Des	sign			
No	Title	Responsible	Due Date	Status

New	Business			
No	Title	Responsible	Due Date	Status

7.1 Gutters/Downspouts Open

Official Documented Meeting Minutes:

Discussed the need for additional gutters/downspouts.

One quote received so for - for \$45K. Other quotes will be pursued.

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.