

Meeting #57

D.A. Sullivan & Sons, Inc. 82-84 North Street

09/07/2022: (None)

Project: 19-017 - Westhampton Safety Complex 48 Stage Rd. Westhampton, Massachusetts 01027

Northampton, Massachusetts 01060 Phone: (413) 584-0310 Fax: (413) 585-5710

Building Committee Meeting Minutes					
MEETING DA	ΓΕ: 11/02/2022		MEETING TIME:	5:30 PM - 6:50 PM Eastern Time (U	S & Canada)
MEETING LO	CATION: Westhampton Town Hall				
OVERVIEW: See Town's we	ebsite for call-in / login information.				
NOTES: Also in attenda	ance:				
David Doneski	(Town Atty)				
ATTACHMEN	rs:				
ATTENDEES:					
Attended			Attended		
_	gins (D.A. Sullivan & Sons, Inc.)			ı (D.A. Sullivan & Sons, Inc.)	
Chris Lu	chetti (DiGiorgio Associates, Inc.)		Amit Shah (D	DiGiorgio Associates, Inc.)	
David Ke	elley (Meridian Associates)		✓ David Antosz	(Town of Westhampton)	
Chris Bro	ooks (Town of Westhampton)		Phil Dowling	(Town of Westhampton)	
✓ Doug Fir	nn (Town of Westhampton)		Floyd Fisher	(Town of Westhampton)	
Stephen	Holt (Town of Westhampton)		Art Pichette (Town of Westhampton)	
Laurie S	anders (Town of Westhampton)		David White	(Town of Westhampton)	
☑ Stephan	Wurmbrand (Town of Westhampton)		John Zimmer	man (Town of Westhampton)	
	Schedule	- ".			01.1
No Tit	-	Responsible		Due Date	Status
	xt Meeting				Open
	ficial Documented Meeting Minutes:	the 1st Wadnesday	night in Dec: TRD		
	e next meeting is tentatively scheduled for	the 1st weunesday	ingni in Dec, 16D.		
	evious Meeting Minutes: (12/2022: (None)				

Mee	ting Minutes			
No	Title	Responsible	Due Date	Status

2.1 Approval of Minutes Open

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting. Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.



Previous Meeting Minutes:

10/12/2022: (None)

09/07/2022: Meeting Minutes #53 (July) and #54 (August) were approved.

Invo	oices			
No	Title	Responsible	Due Date	Status
		·		

3.1 Review of Invoices Open

Official Documented Meeting Minutes:

Pay application #18 from WJM was approved (minus the Change Order for the OH Door, which has not been formally acted upon).

Previous Meeting Minutes:

10/12/2022: WJM's Pay Application #17 was approved (6-0).

09/07/2022: WJM's Pay Application #16 was approved by a vote of 5-0.

Gen	General Business					
No	Title	Responsible	Due Date	Status		
4 1	Finance	Phil Dowling (Town of Westhampton)		Open		

Official Documented Meeting Minutes:

Reviewed existing and proposed future budget numbers. There are still some change orders that need to be processed by WJM. On-going.

Previous Meeting Minutes:

10/12/2022: (None) 09/07/2022: (None)

4.2 Schedule Mike Diggins (D.A. Sullivan & Sons, Inc.)

Open

Closed

Official Documented Meeting Minutes:

The paving has been completed.

ALL MEP trades are done with their work on the 1st floor.

Light fixtures in AB are going in. Permanent power later this week.

Painter is coming back this week, light fixture installation continues, and vehicle exhaust system is wrapping-up.

Previous Meeting Minutes:

10/12/2022: Exterior Concrete work has been completed, and bollard installation is done.

Paving is scheduled for the end of this month.

Ceiling installation is on-going in the Apparatus Bay. OH Door installation nearly complete.

Interior MEP work continues.

09/07/2022: Discussed requirements for the Town's equipment to be stored in the building - even before final CO is issued (if possible):

- OH Doors
- Apparatus Bay Ceiling and Electric Drops from Ceiling
- Vehicle Exhaust System
- Floor Sealer (by Owner)

These items will be emphasized with the GC and every effort will be made to prioritize this work.

4.3 Roof Leaks Mark Sullivan (D.A. Sullivan & Sons, Inc.)

Official Documented Meeting Minutes:

No new looks have been found in several weeks. CLOSED

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.

D.A. Sullivan & Sons, Inc. Page 2 of 3 Printed On: 12/20/2022 12:16 PM



Previous Meeting Minutes:

10/12/2022: No new leaks have been discovered, though the roof will continue to be monitored.

09/07/2022: Phil expressed concern over some recent roof leaks. Some were a result of the roof-fan framing (which isn't done), but others were not. Mark to follow-up with WJM.

4.4 Comcast Mike Diggins (D.A. Sullivan & Sons, Inc.)

Open

Official Documented Meeting Minutes:

Reviewed phone/data system: scope and pricing.

Previous Meeting Minutes:

10/12/2022: (None)

09/07/2022: Chief White asked about the status of the Comcast state-line. Mark to follow-up with Mike and advise.

Cha	Change Orders / PCOs					
No	Title	Responsible	Due Date	Status		
5.1	Onen COs / PCOs	Mark Sullivan (D A Sullivan & Sons Inc.)		Open		

Previous Meeting Minutes:

10/12/2022: (None)

09/07/2022: Underlayment at the 2nd floor rooms was needed to receive flooring - this work was approved at the bi-weekly job

meetings.

Des	Design					
No	Title	Responsible	Due Date	Status		
6.1	Settlement with LiRo			Open		

Description:

Reviewed letter of response to LiRo with David Doneski (Town's atty). The architect has remained engaged throughout and all parties are moving the project toward a successful conclusion.

Previous Meeting Minutes:

10/12/2022: (None)

New	Business			
No	Title	Responsible	Due Date	Status

7.1 2nd Floor Fit-Out Open

Official Documented Meeting Minutes:

Discussed future of 2nd floor; possible uses and configurations.

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting. Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.