

# Meeting #27

D.A. Sullivan & Sons, Inc. 82-84 North Street Northampton, Massachusetts 01060 Phone: (413) 584-0310

Fax: (413) 585-5710

**Project:** 19-017 - Westhampton Safety Complex 48 Stage Rd. Westhampton, Massachusetts 01027

Building Committee Meeting Minutes				
MEETING DATE: 01/20/2021	MEETING TIME: 6:30 PM - 7:55 PM Eastern Time (US & Canada)			
MEETING LOCATION: Virtual Meeting (Call-in)				
OVERVIEW: See Town's website for call-in / login information.				
NOTES:				
ATTACHMENTS:				
ATTENDEES:				
Attended	Attended			
Mark Sullivan (D.A. Sullivan & Sons, Inc.)	Tom Lam (DiGiorgio Associates, Inc.)			
Chris Luchetti (DiGiorgio Associates, Inc.)	John McGee (DiGiorgio Associates, Inc.)			
Amit Shah (DiGiorgio Associates, Inc.)	Ron Furbish (Griffith and Vary Inc.)			
David Hipolito (Griffith and Vary Inc.)	John Ings (Meridian Associates)			
David Kelley (Meridian Associates)	☑ Chris Brooks (Town of Westhampton)			
Phil Dowling (Town of Westhampton)	☑ Stephen Holt (Town of Westhampton)			
Tom Martin (Town of Westhampton)	☑ Art Pichette (Town of Westhampton)			
☑ Laurie Sanders (Town of Westhampton)	☑ David White (Town of Westhampton)			
☑ Stephan Wurmbrand (Town of Westhampton)	☑ John Zimmerman (Town of Westhampton)			

Mee	ting Schedule			
No	Title	Responsibile	Due Date	Status

1.1 Next Meeting Open

# Official Documented Meeting Minutes:

The next meeting will be on Monday, Jan 25th @ 7:30 PM (virtual)

# **Previous Meeting Minutes:**

01/06/2021:

The next meeting will be on Wednesday, Jan 20th @ 6:30 PM (virtual)

12/29/2020:

The next meeting will be on Wednesday, Jan 6th @ 6:30 PM (virtual)

Mee	ting Minutes			
No	Title	Responsibile	Due Date	Status
2.1	Approval of Minutes			Open



### Official Documented Meeting Minutes:

The meeting minutes of 1/6 were approved.

### **Previous Meeting Minutes:**

01/06/2021:

The amended Minutes of 12/29 were approved.

12/29/2020:

The minutes of 12/10 and 12/16 were approved.

Invoices			
No Title	Responsibile	Due Date	Status

# Official Documented Meeting Minutes:

No open invoices were reported/reviewed.

# **Previous Meeting Minutes:**

01/06/2021:

Review of Invoices

3.1

Invoices from DAI and OTO were approved.

12/29/2020:

One invoice from OTO was tabled for further review.

Gen	eral Business			
No	Title	Responsibile	Due Date	Status

#### 4.1 Special Town Meeting

Open

Open

## Official Documented Meeting Minutes:

Discussed potential time-table for Special Town Meeting, and issues that need to be addressed prior: including the ballot wording, sending the motion/article to Finance, and the final ballot vote.

The initial date for the Special Town Meeting was established as 2/17, with a ballot vote the following Saturday (3/6).

## **Previous Meeting Minutes:**

01/06/2021: (None)

12/29/2020:

The bid dates are going to have to be bumped by one week, in order to issue 2 more Addenda.

- Filed Bids: 1/14
- General Bids: 1/22

#### 4.2 Security Systems

Chris Brooks (Town of Westhampton)

Open

Open

#### **Previous Meeting Minutes:**

01/06/2021: (None)

12/29/2020:

4.3

Chris got some budget pricing on different systems. Ongoing

# Town Provided Equipment

Official Documented Meeting Minutes: Discussed having the Town pursue a roll-off container, renting a dumpster, etc in preparation of relocating/removing the contents of the existing building.

Stephen Holt (Town of Westhampton)

# **Previous Meeting Minutes:**

01/06/2021:

Steve is working on a listing of Town provided equipment.

12/29/2020:

Steve is working on a listing of Town provided equipment.



Des	sign			
No	Title	Responsibile	Due Date	Status
	5.1 Design Related Issues / Schedule	Amit Shah (DiGiorgio Associates, Inc.),	05/15/2020	Open
5.1		Tom Lam (DiGiorgio Associates Inc.)	03/13/2020	Open

#### Official Documented Meeting Minutes:

Discussed the Filed-Bid results from last week. There were multiple bids for every division, and the numbers were very close - which is a great sign. The sum-total of the Filed Bids was ~ \$1.8M, which would indicate that the overall numbers for the General Bid will be favorable.

#### **Previous Meeting Minutes:**

#### 01/06/2021:

Reviewed again the site-related work by the owner. Phil is working with the DPW on revised scope.

Discussed the Demolition of the existing building by the owner. The Town will put together the bid-docs, along with pictures of the building and a layout plan.

#### 12/29/2020:

No questions have been received to date regarding this issue. Will hold-off on any further direction until the 2nd Addendum (if any questions are received).

Discussed Town's duties with respect to the Sitework.

5.2 Local Approval Process

Amit Shah (DiGiorgio Associates, Inc.),

Open

John Ings (Meridian Associates)

### Official Documented Meeting Minutes:

The ZBA met last night and formally approved the variance for the project.

# **Previous Meeting Minutes:**

#### 01/06/2021:

Amit will get an update with the Civil Eng. team re status of local approvals.

#### 12/29/2020:

Amit will get an update with the Civil Eng. team re status of local approvals.

5.3 Rendering

Phil Dowling (Town of Westhampton), Amit Shah (DiGiorgio Associates, Inc.)

Closed

# Official Documented Meeting Minutes:

The rendering has been completed (looks great!) and was referenced in the ZBA meeting last night. It will be used to generate support as we move forward. CLOSED

### **Previous Meeting Minutes:**

#### 01/06/2021:

Rendering was approved and is on-going. Phil presented the work-in-progress.

#### 12/29/2020

Discussed pursuing a professional rendering for presentations. Amit will review Town's budget with his consultant to determine if something can be done for ~\$600.

New	Business			
No	Title	Responsibile	Due Date	Status
6.1	Budget Review	Phil Dowling (Town of Westhampton)		Open

# Official Documented Meeting Minutes:

Phil reviewed a working document that presented the overall budget for the project. This budget needs to be all-inclusive (soft costs, hard costs, owner-provided equipment, etc.). Discussion will continue with the hope of finalizing the numbers asap.





6.2 Project Support Open

# **Official Documented Meeting Minutes:**

Reviewed how to promote the project after the general bids are received. Discussed flyers, postcards, use of the rendering(s), video, Zoom calls and in-person meetings. The time table is very short, so all efforts will need to be impactful.