

Meeting #32

D.A. Sullivan & Sons, Inc. 82-84 North Street Northampton, Massachusetts 01060

Phone: (413) 584-0310 Fax: (413) 585-5710 **Project:** 19-017 - Westhampton Safety Complex 48 Stage Rd. Westhampton, Massachusetts 01027

	Building Committ	ee Meeting	g Minutes
MEETING DATE:	03/24/2021	MEETING TIME:	6:30 PM - 7:12 PM Eastern Time (US & Canada)
MEETING LOCATION:	Virtual Meeting (Call-in)		
OVERVIEW: See Town's website for	call-in / login information.		
NOTES:			
ATTACHMENTS:			
ATTENDEES:			
Attended		Attended	
☑ Mike Diggins (D.A	a. Sullivan & Sons, Inc.)	☑ Mark Sullivan	(D.A. Sullivan & Sons, Inc.)
Tom Lam (DiGiorg	gio Associates, Inc.)	Amit Shah (D	iGiorgio Associates, Inc.)
David Kelley (Mer	ridian Associates)	Phil Dowling ((Northeast Painting Associates, Inc.)
☑ David Antosz (Tov	wn of Westhampton)	☑ Chris Brooks	(Town of Westhampton)
Stephen Holt (Tov	vn of Westhampton)	Art Pichette (Town of Westhampton)
Laurie Sanders (T	own of Westhampton)	☑ David White (Town of Westhampton)
Stephan Wurmbra	and (Town of Westhampton)	☑ John Zimmerr	man (Town of Westhampton)

Mee	ting Schedule			
No	Title	Responsibile	Due Date	Status
1.1	Next Meeting			Open

Official Documented Meeting Minutes:

The next Building Committee meeting is scheduled for March 31st and/or will be coordinated after meeting with the Demo Contractor and GC at the site for a quick 'pre pre-jobsite meeting'. To be confirmed.

Previous Meeting Minutes:

03/17/2021:

The next meeting will be on Wednesday March 24th @ 6:30 PM (virtual)

02/24/2021: (None)

Mee	ting Minutes			
No	Title	Responsibile	Due Date	Status

2.1 Approval of Minutes

Open

Official Documented Meeting Minutes:
The Meeting Minutes (#30) of Feb 24th were approved.

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.

Open



Previous Meeting Minutes:

03/17/2021: (None) 02/24/2021: (None)

Invoices		
No Title Responsibile	Due Date	Status

Review of Invoices

3.1

Previous Meeting Minutes: 03/17/2021: (None)

02/24/2021:

The following Invoices were reviewed/approved:

- DAS: \$1,800.00

Gen	eral Business			
No	Title	Responsibile	Due Date	Status
4.1	Security Systems	Chris Brooks (Town of Westhampton)		Open
	Previous Meeting Minutes: 03/17/2021: (None) 02/24/2021: (None)			
4.2	Town Provided Equipment	Stephen Holt (Town of Westhampton)		Open
	Previous Meeting Minutes: 03/17/2021: (None) 02/24/2021: (None)			
4.3	Finance			Open

Official Documented Meeting Minutes:

Financing should take roughly 6 weeks until completion. That should align with notifications to the GC and Demo contractor, contracts, permitting, utility shut-offs, etc. If work can begin before the financing process has been completed, the Town can borrow to cover the gap.

Previous Meeting Minutes:

03/17/2021:

Phil discussed loan process with Unibank - should take ~ 6 weeks. If money is needed prior to that, the Town's Stabilization Account or Free Cash may be used.

4.4 Moving Open

Official Documented Meeting Minutes:

The target date of April 15th has been established to complete the move. Discussed potentially saving the OH doors, generator, etc - to be determined.

Previous Meeting Minutes:

03/17/2021:

Both the Police and Fire Depts have started organizing for the move.

Discussed salvaging certain items, record storage, and a temporary office trailer for Chief White.

On-going.

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting. Please contact D.A. Sullivan & Sons, Inc. if there are any discrepancies or questions with the content of these minutes.



Design				
No	Title	Responsibile	Due Date	Status
		Laurie Sanders (Town of Westhampton),		
5.1	Local Approval Process	John Ings (Meridian Associates),		Open
		Amit Shah (DiGiorgio Associates, Inc.)		
	Provious Mosting Minutes			

Previous Meeting Minutes:

03/17/2021:

The Notice of Intent has been filed with the Mass DEP - awaiting formal determination. 02/24/2021:

Pending the meeting results this weekend, the local approval process will continue.

No	Title	Responsibile	Due Date	Status
6.1	Grounbreaking			Open
	Official Documented Meeting Minutes: Discussed the timing of a groundbreaking ceremony. It was agreed to wait until after demolition, and before construction			
6.2	Temporary Office Trailer	Mark Sullivan (D.A. Sullivan & Sons, Inc.)		Open

Discussed renting temporary office space for the Police Chief. Mark to forward companies that he's worked with for pricing, etc.